Appendix A

CAPITAL MONITORING REPORT AT 31 JULY 2018

Portfolio Member	ORIGINAL BUDGET	CARRY FORWARDS	SUPPLEMENTARY ESTIMATE	REVISED BUDGET	ACTUALS YTD	COMMIT MENTS	MANAGERS PROJECTED OUTTURN	MANAGERS PROJECTION TO REVISED BUDGET
Cllr Francis - Housing	73,100	206,100	-	279,200	(496,823)	501	279,200	-
CIIr Harvey - Environment & Compliance	930,200	161,900	(29,800)	1,062,300	115,934	301,850	823,600	(238,700)
CIIr Barnard - Planning and Economic Development	13,257,800	-	(607,800)	12,650,000	590,457	738,667	12,265,600	(384,400)
Clir Harvey - Leader	203,500,000	21,184,700	594,887,900	819,572,600	22,528,026	401	320,594,900	(498,948,800)
CIIr Boughtflower - Corporate Management	1,462,300	11,500	-	1,473,800	32,593	27,010	1,398,300	(75,500)
	219,223,400	21,564,200	594,250,300	835,037,900	22,770,187	1,068,429	335,361,600	(499,647,400)

CAPITAL MONITORING REPORT AT 31 JULY 2018

Portfolio Member / Service Head	Centre	escription		Original Budget	Carry Forwards	Supplementary Adjustments	Revised Budget	Actuals YTD	Commit ments	Managers Projected Outturn	Managers Projection to Revised Budget	Comments
						Housi	ng Inves	tment Prog	<u>gramme</u>			
Cllr Francis - Housing												
Deborah Ashman & K Sinclair Deborah Ashman & K Sinclair	<u>40204</u> [visabled Facilities Mandatory visabled Facilities Discretion ess Specified Capital Grant let Cost of Disabled Facilities Grants	c .	707,400 29,600 (707,400) 29,600	138,000 - - 138,000	-	845,400 29,600 (707,400) 167,600		- 501 - 501	908,400 29,600 (770,400) 167,600	63,000 (63,000)	Increased expenditure met by Expenditure expected in the la Increased grant
Deborah Ashman & K Sinclair	<u>40209</u> H	lome Improvement Agency grant	3	83,000	-	-	83,000	-	-	83,000	-	Expenditure expected in the la
	-	IIA Funding	Total	(39,500) 43,500	-	-	(39,500) 43,500	-	-	(39,500) 43,500	-	
Total For HIP				73,100	138,000		211,100	(496,823)	501	211,100	-	
Cllr Francis - Housing						Ot	ner Capi	tal Program	nme			
Deborah Ashman & K Sinclair	<u>42044</u> C	community Building Grant Scheme		-	3,100	-	3,100	-	-	3,100	-	
	_		Total	-	3,100	-	3,100		-	3,100	-	
Sandy Muirhead	<u>42015</u> L	andlord Guarantee Scheme		-	65,000	-	65,000			65,000	-	This project is expected to be
	_		Total		65,000	-	65,000		-	65,000		
Cllr Harvey - Environment &	Complianc	<u>e</u>										
Jackie Taylor	44005 T	ennis Court Refurbishment		27,500	-		07 500					
					_	-	27,500	-	14,000	27,500	-	This project is underway and e
Jackie Taylor		aleham Park Upgrade		200,000	-	-	200,000		14,000 -	27,500 200,000	-	This project is underway and e A way forward has been agree
·	<u>41026</u> L				11,900			-				
Jackie Taylor	41026 L 41030 F	aleham Park Upgrade			-		200,000	-	14,000 - - 55,930	200,000	-	A way forward has been agree
Jackie Taylor Jackie Taylor	<u>41026</u> L <u>41030</u> F <u>41505</u> G	aleham Park Upgrade lengrove Park Improvement			- 11,900		200,000	-		200,000	-	A way forward has been agree Park's upgrade of equipment is Delivery of Tractor is delayed a
Jackie Taylor Jackie Taylor Jackie Taylor	41026 L 41030 F 41505 G 41609 F	aleham Park Upgrade lengrove Park Improvement GroundsMaintenanceProject			- 11,900 55,900		200,000 11,900 55,900	-	- - 55,930	200,000 11,900 55,900	-	A way forward has been agree Park's upgrade of equipment is Delivery of Tractor is delayed a Delivery of Vehicle is expected
Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	41026 L 41030 F 41505 C 41609 F 41620 V	aleham Park Upgrade lengrove Park Improvement GroundsMaintenanceProject leplacement Multi Use Vehicle		200,000	- 11,900 55,900 80,000	-	200,000 11,900 55,900 80,000	- - - 22,169	- 55,930 80,000	200,000 11,900 55,900 80,000	- - -	A way forward has been agree Park's upgrade of equipment is
Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	41026 L 41030 F 41505 G 41609 F 41620 V 41624 Ir	aleham Park Upgrade lengrove Park Improvement GroundsMaintenanceProject Replacement Multi Use Vehicle Vheelie Bins		200,000	- 11,900 55,900 80,000 -		200,000 11,900 55,900 80,000 50,000	- - 22,169 1,320	- 55,930 80,000 -	200,000 11,900 55,900 80,000 50,000	- - -	A way forward has been agree Park's upgrade of equipment is Delivery of Tractor is delayed a Delivery of Vehicle is expected Bins will be ordered throughou Electric Vehicle charging poin
Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	41026 L 41030 F 41505 G 41609 F 41620 V 41624 Ir 41627 S	aleham Park Upgrade lengrove Park Improvement GroundsMaintenanceProject leplacement Multi Use Vehicle Vheelie Bins istallElecVehicleChargePoints		200,000	- 11,900 55,900 80,000 - 1,900		200,000 11,900 55,900 80,000 50,000 1,900	- - 22,169 1,320 6,454	- 55,930 80,000 - -	200,000 11,900 55,900 80,000 50,000 1,900	- - -	A way forward has been agree Park's upgrade of equipment is Delivery of Tractor is delayed a Delivery of Vehicle is expected Bins will be ordered throughou Electric Vehicle charging poin Currently work is in progress o
Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	41026 L 41030 F 41505 C 41609 F 41620 V 41624 I 41627 S 42027 C	aleham Park Upgrade lengrove Park Improvement GroundsMaintenanceProject leplacement Multi Use Vehicle Vheelie Bins istallElecVehicleChargePoints iolar PV For Staines Comm Cent		200,000 - - 50,000 - 25,000	- 11,900 55,900 80,000 - 1,900 12,200	- - - - (29,800)	200,000 11,900 55,900 80,000 50,000 1,900 7,400	- - 22,169 1,320 6,454 417	- 55,930 80,000 - - -	200,000 11,900 55,900 80,000 50,000 1,900 7,400		A way forward has been agree Park's upgrade of equipment is Delivery of Tractor is delayed a Delivery of Vehicle is expected Bins will be ordered throughou Electric Vehicle charging point Currently work is in progress of financial year Project is underway and expect
Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	41026 L 41030 F 41505 C 41609 F 41620 V 41620 V 41627 S 42027 C 42043 F	aleham Park Upgrade lengrove Park Improvement GroundsMaintenanceProject leplacement Multi Use Vehicle Vheelie Bins InstallElecVehicleChargePoints Iolar PV For Staines Comm Cent		200,000 - - 50,000 - 25,000 30,000	- 11,900 55,900 80,000 - 1,900 12,200 -	- - - (29,800) -	200,000 11,900 55,900 80,000 50,000 1,900 7,400 30,000	- - 22,169 1,320 6,454 417 4,745	- 55,930 80,000 - - - 4,920	200,000 11,900 55,900 80,000 50,000 1,900 7,400 30,000		A way forward has been agree Park's upgrade of equipment is Delivery of Tractor is delayed a Delivery of Vehicle is expected Bins will be ordered throughou Electric Vehicle charging poin Currently work is in progress of financial year Project is underway and expect Contract has been awarded to
Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	41026 L 41030 F 41505 C 41609 F 41620 V 41620 V 41627 S 42027 C 42043 F	aleham Park Upgrade lengrove Park Improvement GroundsMaintenanceProject deplacement Multi Use Vehicle Wheelie Bins installElecVehicleChargePoints folar PV For Staines Comm Cent Pomestic Home Energy denewal of Toilet Facilities	Total	200,000 - - 50,000 - 25,000 30,000 60,000	- 11,900 55,900 80,000 - 1,900 12,200 -	- - - (29,800) -	200,000 11,900 55,900 80,000 1,900 7,400 30,000 60,000	- - 22,169 1,320 6,454 417 4,745 -	- 55,930 80,000 - - 4,920 -	200,000 11,900 55,900 80,000 50,000 1,900 7,400 30,000 60,000		A way forward has been agree Park's upgrade of equipment is Delivery of Tractor is delayed a Delivery of Vehicle is expected Bins will be ordered throughou Electric Vehicle charging poin Currently work is in progress of financial year Project is underway and expect Project is underway and expect Contract has been awarded to year. Overspent against this pu Services
Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	41026 L 41030 F 41505 G 41609 F 41620 V 41622 V 41627 S 42027 C 42043 F 41621 C	aleham Park Upgrade lengrove Park Improvement GroundsMaintenanceProject deplacement Multi Use Vehicle Wheelie Bins installElecVehicleChargePoints folar PV For Staines Comm Cent Pomestic Home Energy denewal of Toilet Facilities	Total	200,000 - - 50,000 - 25,000 30,000 60,000 145,500	- 11,900 55,900 80,000 - 1,900 12,200 - - -	- - - (29,800) - -	200,000 11,900 55,900 80,000 1,900 7,400 30,000 60,000 145,500	- - 22,169 1,320 6,454 417 4,745 - - 35,105	- 55,930 80,000 - - 4,920 - 147,000	200,000 11,900 55,900 80,000 50,000 1,900 7,400 30,000 60,000 145,500		A way forward has been agree Park's upgrade of equipment is Delivery of Tractor is delayed a Delivery of Vehicle is expected Bins will be ordered throughou Electric Vehicle charging poin Currently work is in progress of financial year Project is underway and expect Project is underway and expect Contract has been awarded to year. Overspent against this pu Services

by increased grant e latter part of the financial year

e latter part of the financial year

be completed by end of this financial year

nd expected to be completed by end of this financial year greed by ward members, and officers are proceeding with build options.

t is expected during this financial year

ed and expected during this financial year.

cted by October 2018

hout the financial year depending on need as & when identified

oint is expected to be installed by end of October 2018

s on the specifications. Project is expected to be completed by end of the

bected to be completed by end of this financial year

pected to be completed by end of this financial year

d to Runnymede BC and expected to be completed by end of this financial s project is to be funded through other projects within Neighbourhood

ith other priorities and expected to be completed by end of 2018/19.

CAPITAL MONITORING REPORT AT 31 JULY 2018

Portfolio Member / Service Head	Cost Description Centre		Original Budget	Carry Forwards	Supplementary Adjustments	Revised Budget	Actuals YTD	Commit ments	Managers Projected Outturn	Managers Projection to Revised Budget	Comments
Cllr Barnard - Planning and Ec	conomic Development										
Heather Morgan	41007 Stanwell Skate Park		-	-	-	-	(1,249)	-	-	-	Retention payment is expected
Heather Morgan	41015 Runnymede Estates		55,600	-	-	55,600	-	-	55,600	-	Capitalised Planned Maintena
Heather Morgan	41024 SpelthorneLeisurCenDevelopment		1,800,000	-	-	1,800,000	9,300	450	1,800,000	-	Development work is expected year
Heather Morgan	41622 Affordable Housing Opportunity		966,000	-	(622,800)	343,200	-		-	(343,200)	We will continue to look for the Partners
Heather Morgan	42010 KG Car Park Improvements		100,000	-	-	100,000	-		100,000	-	Tenders have been invited an
Heather Morgan	42017 Memorial Gardens						(2,256)			-	There are some retention pays
Heather Morgan	42034 Community Centre projects		100,000	-	-	100,000	-		100,000	-	Project likely to start in Septer 2018
Heather Morgan	42036 Plot 12&13 Towpath Car Park		41,200	-	15,000	56,200	-		15,000	(41,200)	Anticipated underspend
Heather Morgan	41328 Ashford MSCP Improvements		-	-	-	-			-	-	MAT has agreed this project to
Heather Morgan	42039 Bugle		1,450,000	-	-	1,450,000		-	1,450,000	-	Project is under development
Heather Morgan	42041 Churchill		570,000	-	-	570,000	200,611	-	570,000	-	Project is under development
Heather Morgan	42042 Benwell		8,000,000	-	-	8,000,000	60,875	738,217	8,000,000	-	Planning permission & designi financial year
Heather Morgan	42052 Whitehouse		175,000	-	-	175,000	-	-	175,000	-	Demolition work has been con expected to be completed by e
		Total	13,257,800		(607,800)	12,650,000	590,457	738,667	12,265,600	(384,400)	
<u>Cllr Harvey - Leader</u> Deborah Ashman & K Sinclair Heather Morgan	42045 Ward Grants 42038 Acquisition of Assets		- 203,500,000	44,200 21,140,500	28,900 594,859,000	73,100 819,499,500		- 401	44,200 320,550,700	(28,900) (498,948,800)	Project is expected to be comp Expenditure has been incurred assets purchased in August an made.
		Total	203,500,000	21,184,700	594,887,900	819,572,600	22,528,026	401	320,594,900	(498,948,800)	
Cllr Boughtflower - Corporate	Management	Total	203,300,000	21,104,700	394,007,900	013,372,000	22,320,020	401	520,554,500	(430,340,000)	
Alistair Corkish	43003 New Software		20,000	-	-	20,000	-	5,000	20,000	-	Expenditure on various softwa
Alistair Corkish	43608 Other Hardware		38,000	-	-	38,000	128	4,685	38,000	-	Expenditure on various hardw
Alistair Corkish	43611 Mobiles and Tablets		15,000	-	-	15,000	-	-	15,000	-	Expenditure expected later du
Alistair Corkish	43612 Mobile Device Management		10,000	-	-	10,000	-	-	10,000	-	The System requires upgradin
Alistair Corkish	<u>43621</u> VDI		90,000	-	-	90,000	(4,357)	15,747	50,000	(40,000)	Project is in progress and exp
Alistair Corkish	43622 ICT Network		30,000	-	-	30,000	28,605	-	30,000	-	Project is in progress and exp
Alistair Corkish	43624 Council Chamber Audio		-	-	-	-	1,186	-	1,500	1,500	Project has already been appr been completed. Additional Ex funded through other ICT proje
Alistair Corkish	43625 Customer Portal		10,000	-	-	10,000	-	-	10,000	-	Currently in touch with Supplie
Alistair Corkish	43626 Customer Services Contact Cent		40,000	-	-	40,000	-	-	40,000	-	Various quotes have been inv specific requirements. Project
Alistair Corkish	43627 Oracle Upgrade		10,000	-	-	10,000	6,360	1,425	8,000	(2,000)	Project is in progress and exp
Alistair Corkish	43628 Reception Terminals		8,000	-	-	8,000	-	-	8,000	-	This is part of Lima project wh by end of this financial year
Alistair Corkish	43629 Sharepoint Upgrade		35,000	-	-	35,000	-	-	-	(35,000)	It's doubtful if this project happ which has to be approved in o
Alistair Corkish	43630 SQL Server		30,000	-	-	30,000	-	-	30,000	-	This project is in progress and
		Total	336,000			336,000	31,922	26,857	260,500		

cted to be paid in this financial year enance expenditure to be moved here at the end of the financial year cted to start soon and expected to be completed by end of the financial

the other opportunities and in touch with Registered Social landlords

and work is expected to start in July 2018.

ayments are still due to Runneymede Borough Council

tember depending on outcome of planning committee on 17 September

t to go ahead.

ent and expected to be completed by end of the financial year

ent and expected to be completed by end of the financial year

igning are underway. Project is expected to be completed by end of this

completed. Planning permission & designing work are underway. Project is by end of this financial year

ompleted by end of this financial year

rred on acquiring one new sites i.e. Thames Side House. Project Harry t and will show next period, forecast showing if no more acquisitions are

tware enhancements throughout the financial year.

dware enhancements throughout the financial year

during this financial year

ding which is expected to be completed by end of this financial year

expected to be completed by end of this financial year

expected to be completed by end of this financial year

pproved by MAT to go ahead and the initial installation of equipment has Expenditure for goosenecks and lapel mic to be incurred which can be rojects.

pliers about possible options

invited which will be looked at and the decision will be taken based on ect is expected to be completed by end of this financial year

expected to be completed by end of this financial year

which is expected to start later in the year and expected to be completed

appens in this financial year. New Business case has to be completed n order to progress further.

and expected to be completed by end of this financial year

CAPITAL MONITORING REPORT AT 31 JULY 2018

594,250,300 835,037,900 22,770,187 1,068,429 335,361,600

(499,647,400)

Portfolio Member / Service Head	Cost Description Centre		Original Budget	Carry Forwards	Supplementary Adjustments	Revised Budget	Actuals YTD	Commit ments	Managers Projected Outturn	Managers Projection to Revised Budget	Comments
Sandy Muirhead	42008 Project Lima		885,000	-	-	885,000	-	153	885,000	-	This project has started and ex
Sandy Muirhead	43503 Agile Working		27,000	-	-	27,000	671		27,000		This project is interlinked with consolidation, new modern fur Virtual Desktop infrastructure w Working Project is therefore ru working spaces and providing
Sandy Muirhead	43511 ScannersCorporateEDMS Roll out		31,000	-	-	31,000	-		31,000		This project will also be subsur scanners and is linked to corpo
Sandy Muirhead	43512 Sharepoint redesign & Relaunch		90,000		-	90,000	-	-	90,000	-	This project is under review ar ahead on project lima provides
Sandy Muirhead	43515 Corporate EDMS Project		93,300	11,500	-	104,800		-	104,800	-	Work on Phase II is being und Licence requirements & softwa to be completed by end of the
		Total	1,126,300	11,500	-	1,137,800	671	153	1,137,800	-	
<u>CIIr Harvey - Environment &</u> Keith McGroary	Compliance 41619 Small Scale Area Regeneration		605,800	-	-	605,800	80,830	-	230,000	(375,800)	Contract was awarded in sprin outstanding. 5% surcharge to awarded due to inflation. Each SCC. The delay in the project August the final licence for the Road. The remaining 2 parade year, probably earlier subject t
	External Funding	Total	(238,100) 367,700	-	-	(238,100) 367,700	80,830	-	(101,000) 129,000		further funding will be available
Total For Other			219,150,300	21,426,200	594,250,300	834,826,800	23,267,010	1,067,928	335,150,500	(499,647,400)	#
Total Expenditure Total Funding			220,208,400 (985,000)	21,564,200	594,250,300	836,022,900 (985,000)	23,540,587 (770,400)	1,068,429	336,272,500 (910,900)	(499,721,500) 74,100	

219,223,400 21,564,200

GRAND TOTAL

d expected to be completed by end of the financial year ith Project Lima which is to deliver office space reorganisation and furniture and storage functions. Project Lima is incorporating the roll-out of ire which will create more flexible hotdesking opportunities. The Agile e running alongside Lima particularly in relation to creating collaborative ing technology to support group working.

osumed into an assessment of data capture and requirements for new orporate EDMS

and will be integrated with other ICT projects. This work with the godes more opportunities for successful implementation.

undertaken. Currently the full analysis is being undertaken to find out ftware set up. This project is also linked with 'Project Lima' and expected the financial year.

bring 2017. 1 shopping parade has been completed and 3 are still to be applied by contractor due to over 12 months elapsing since contract ach of the remaining 3 shopping parades required full S278 licences from ect has been solely due to the lack of licence to proceed. As of W/C 20 the parades was granted. Work is already well under way at Groveley ades will be completed at the very latest during the course of this financial ct to weather conditions. Surrey's contribution to the projects is £101k; no able for similar projects due to the cut backs made by SCC