Portfolio Member	ORIGINAL BUDGET	CARRY FORWARDS	SUPPLEMENTARY ESTIMATE	REVISED BUDGET	ACTUALS YTD	COMMIT MENTS	MANAGERS PROJECTED OUTTURN	MANAGERS PROJECTION TO REVISED BUDGET
Cllr Attewell - Housing	84,200	65,000	-	149,200	207,220	612	124,200	(25,000)
Cllr Barratt - Environment & Compliance	273,100	216,700	-	489,800	116,602	115,780	489,800	-
Cllr Harvey - Planning and Regeneration	37,255,200	16,944,200	6,780,000	60,979,400	1,133,869	13,102,189	23,948,140	(35,281,390)
Cllr Harvey - Leader	40,000,000	-	-	40,000,000	850,880	169,831	40,000,000	-
Clir Boughtflower - Corporate Management	438,000	249,000	-	687,000	49,499	42,671	676,000	(11,000)
	78,050,500	17,474,900	6,780,000	102,305,400	2,358,071	13,431,084	65,238,140	(35,317,390)

Portfolio Member / Service Hea	ad Cost Description Centre	Original Budget	Carry Forwards	Supplementary Estimate	Revised Budget	Actuals YTD Cor	mmit ments	Managers Projected Outturn	Managers Projection to Revised Budget	Comments
				<u>Hou</u> s	sing Inve	stment Prog	ramme			
Cllr Attewell - Housing										
Deborah Ashman & K Sinclair	40203 Disabled Facilities Mandatory	770,000	-	-	770,000	202,220	612	770,000	-	
Deborah Ashman & K Sinclair	40204 Disabled Facilities Discretion Less Specified Capital Grant Net Cost of Disabled Facilities Grants	29,600 (770,000) 29,600	-		(1.0,000)	-	612	29,600 (770,000) <b>29,600</b>	-	Expenditure expected in the latter part of the financial year
Deborah Ashman & K Sinclair	40209 Home Improvement Agency grant	81,000			04.000		-	81,000	-	Expenditure expected in the latter part of the financial year
	HIA Funding	(26,400) Total 54,600	-	-	(26,400) <b>54,600</b>	-	<u>-</u> -	(26,400) <b>54,600</b>	-	
Total For HIP		84,200			84,200	207,220	612	84,200		
Cllr Attewell - Housing				<u>C</u>	<u>)ther Cap</u>	oital Program	<u>ime</u>			
Sandy Muirhead	42015 Landlord Guarantee Scheme	-	65,000	-	65,000	-	-	40,000	(25,000)	The project is expected to be completed in this financial year
		Total -	65,000	-	65,000	-	-	40,000	(25,000)	
Cllr Barratt - Environment &			6.000		6 000	40 500		2 000		The state of the s
Jackie Taylor	41025 Tennis Court Refurbishment	-	6,000	-	6,000	16,502	-	6,000	-	This project has now been completed. Overspends are being moved against Revenue budget.
Jackie Taylor	41502 Refuse/Recyling Vehicles	129,000	-	-	129,000	-	-	129,000	-	Different specifications are being developed and project is expected to be completed by end of this financial year
Jackie Taylor	41612 Recycling Bins	27,000	-	-	27,000	-	-	27,000	-	Bins will be ordered throughout the financial year depending on need as & when identified
Jackie Taylor	41614 CCTV Provision	37,100	-	-	37,100	-	-	37,100	-	Project is underway and expected to be completed by end of this financial year
Jackie Taylor	41620 Wheelie Bins	50,000	11,000	-	61,000	22,343	-	61,000	-	Bins will be ordered throughout the financial year depending on need as & when identified
Jackie Taylor	42027 Domestic Home Energy	30,000	-	-	30,000	5,833	4,920	30,000	-	Project is underway and expected to be completed by end of this financial year
Jackie Taylor	42043 Renewal of Toilet Facilities	-	55,200	-	55,200	55,507	5,746	55,500	300	This project is expected to be completed in this financial year and overspends are funded through other capital projects. Jackie to look into the outstanding commitments
Jackie Taylor	41621 CCTV Enhancement	-	120,000	-	120,000	16,417	105,114	119,700	(300)	Contract has been awarded to Runnymede BC and is progressing well and expected to be complete by end of this finacial year.
		Total 273,100	192,200	-	465,300	116,602	115,780	465,300	-	_ _
Lee O'Neil	41314 Air Quality	-	24,500	<u> </u>	24,500	-		24,500		The project is in progress with other priorities and expected to be completed by end of 2019/20.

Portfolio Member / Service Head	Cost Description	Original Budget	Carry Forwards	Supplementary Estimate	Revised Budget	Actuals YTD (	commit ments	Managers Projected Outturn	Managers Projection to Revised Budget	Comments	
Cllr Harvey - Planning and Regeneration											
Heather Morgan	41015 Runnymede Estates	55,600	-	-	55,600	-	-	55,600	-	Capitalised Planned Maintenance expenditure to be moved here at the end of the financial year	
Heather Morgan	41024 SpelthorneLeisurCenDevelopment	7,090,000	-	-	7,090,000	382,110	1,721,597	2,103,707	(4,986,293)	Site selection and public consultation strategy to be approved in Sept 19. Construction, subject to planning, likely to start in Q2 2020.	
Heather Morgan	41026 Laleham Park	-	198,300	50,000	248,300	-	-	248,300	-	Currently at the design stage. Project hoping to be completed in May 2020.	
Heather Morgan	41622 Affordable Housing Opportunity	-	343,200	-	343,200	-	450		(343,200)	Options will continue to be explored for potential residential acquisitions.	
Heather Morgan	42010 KG Car Park Improvements	-	44,000	-	44,000	(2,000)	-			Options being explored factoring West Wing project.	
Heather Morgan	42017 Memorial Gardens			-		2,256		2,260	2,260	There are some retention payments are still due to Runneymede Borough Council	
Heather Morgan	42034 Community Centre Projects	-		130,000	130,000	(4,478)	4,478	130,000	-	Design work underway, project expected to be complete summer 2020.	
Heather Morgan	41328 Ashford MSCP Improvements	465,000	-	-	465,000	-	-	465,000	-	Early feasibility stage. Yet to establish what stakeholders want and for cabinet approval.	
Heather Morgan	42036 Plot 12&13 Towpath Car Park	-	56,200	-	56,200	-	-	56,200	-	Initial project feasability being carried out.	
Heather Morgan	<u>42039</u> Bugle	-	50,000		50,000	-	46,935	47,000	(3,000)	Project complete. Awaiting final retention payment March 20.	
Heather Morgan	42040 82 Cranford Avenue	-	-	-	-	-	-		-		
Heather Morgan	42041 Churchill	-	14,500	-	14,500	(50)	15,351	15,350	850	Project complete. Awaiting final retention payment Sept 19.	
Heather Morgan	42042 Ceaser Court	10,123,100	-	-	10,123,100	260,346	9,962,827	10,223,173	100,073	Project will be complete in FY 2020/21.	
Heather Morgan	42051 Building Improvements	5,000,000	-	-	5,000,000	-	-		(5,000,000)		
Heather Morgan	42052 Whitehouse	1,501,500	-	-	1,501,500	14,100	307,691	321,790	(1,179,710)	Delayed until allocated under local plan.	
Heather Morgan	42054 Thameside House	7,980,000	-	-	7,980,000	13,133	49,517	2,227,470	(5,752,530)	Construction due to start Q2 in 2020 subject to planning permission being approved.	
Heather Morgan	<u>42055</u> West Wing	5,040,000	-	-	5,040,000	112,880	437,260	3,153,110	(1,886,890)	Construction and project completion anticipated Q4 2020.	
Heather Morgan	42056 Whitehouse Hostel	-	-	4,000,000	4,000,000	80,244	28,068	1,605,390	(2,394,610)	Construction to start Q4 2019 with project completion exepcted Q4 2020.	
Heather Morgan	42057 Ashford Hospital	-	16,238,000	-	16,238,000	140,728	444,659	2,189,730	(14,048,270)	Application submitted and construction due to start Q2 2020 subject to planning permission being approved.	
Heather Morgan	42058 Waterfront	-	-	-	-	-	-		-	Tender work started 29 July. Cabinet expected to approve preferred partner in Feb 2020.	
Heather Morgan	42059 Northumberland Close	-	-	-	-	59,259	19,626	78,900	78,900	Acquisition subject to planning approval which is going to August planning committee.	
Heather Morgan	42060 Oast House	-	-	-	-	23,260	875	24,130	24,130	Yet to complete acquisition & refine feasibility design budget.	
Heather Morgan	42061 Laleham Park Pavilion Redev.	-	-	-	-	630	-		-	Duplicate code, this will come under 41026.	
Heather Morgan	42062 Harper House Redevelopent	-	-	2,600,000	2,600,000	7,412	-	894,130		Subject to planning permission being approved, construction could start late Q4 2019.	
Heather Morgan	41619 Small Scale Area Regeneration	-	-	-	-	,000	62,856	106,900	106,900	Project complete, awaiting final invoice to be paid of £63k shown in commitments.	
		Total 37,255,200	16,944,200	6,780,000	60,979,400	1,133,869	13,102,189	23,948,140	(35,281,390)		
Cllr Harvey - Leader											
Heather Morgan	42038 Acquisition of Assets	40,000,000	-	-	40,000,000	850,880	169,831	40,000,000	-	The council is continuing to explore a number of opportunities in the borough	
		Total 40,000,000	-	-	40,000,000	850,880	169,831	40,000,000	<u>-</u>		

Portfolio Member / Service Head	Cost Description	Original Budget	Carry Forwards	Supplementary Estimate	Revised Budget	Actuals YTD (	Commit ments	Managers Projected Outturn	Managers Projection to Revised Budget	Comments
Cllr Boughtflower - Corporate	• Management									
Alistair Corkish	43003 New Software	20,000	-	-	20,000	(2,049)	11,750	20,000	-	Expenditure on various software enhancements throughout the financial year.
Alistair Corkish	43606 Replacement Data Cabinets	12,000	-	-	12,000	-	-	12,000	-	The project is expected to be completed in this financial year
Alistair Corkish	43608 Other Hardware	40,000	-	-	40,000	17,973	-	40,000	-	Expenditure on various hardware enhancements throughout the financial year
Alistair Corkish	43611 Mobiles and Tablets	10,000	-	-	10,000	-	-	10,000	-	Expenditure expected later during this financial year
Alistair Corkish	43619 Members Electronic Devices	41,000	-	-	41,000	26,104	-	30,000	(11,000)	Project is in progress andfurther expenditure expected later during this financial year
Alistair Corkish	43625 Customer Portal	-	10,000	-	10,000	-	-	10,000	-	Currently in touch with Suppliers about possible options
Alistair Corkish	43626 Customer Services Contact Cent	-	40,000	-	40,000	-	-	40,000	-	Various quotes have been invited which will be looked at and the decision will be taken based on specific requirements. Project is expected to be completed by end of this financial year
Alistair Corkish	43628 Reception Terminals	10,000	-	-	10,000	-	-	10,000	-	This is part of Lima project which is expected to start later in the year and expected to be completed by end of thisfinancial year
Alistair Corkish	43629 Sharepoint Upgrade	-	35,000	-	35,000	-	-	35,000	-	Project is in progress and expected to be completed by end of this financial year
Alistair Corkish	43630 SQL Server	-	-	-	-	(4,500)	4,500		-	Creditors relating to 2018/19
		Total 133,000	85,000	-	218,000	37,528	16,250	207,000	(11,000)	
Sandy Muirhead	42008 Project Lima	-	69,000	-	69,000	9,213	26,421	69,000	-	This project is expected to be completed by end of this financial year
Sandy Muirhead	43511 ScannersCorporateEDMS Roll out	-	5,000	-	5,000	2,759	-	5,000	-	Further backscanning equipment is also required for Human Resources.
Sandy Muirhead	43512 Sharepoint redesign & Relaunch	-	90,000	-	90,000	-	-	90,000	-	This project is under review and will be integrated with other ICT projects.
Sandy Muirhead	43515 Corporate EDMS Project	305,000	-	-	305,000	-	-	305,000	-	This is part of office 365 and currently the full analysis is being undertaken to find out Licence requirements & software set up. The project is expected to be completed by end of the financial year.
		Total 305,000	164,000	-	469,000	11,972	26,421	469,000		
Total For Other		77,966,300	17,474,900	6,780,000	102,221,200	2,150,851	13,430,472	65,153,940	(35,317,390)	
Total Expenditure Total Funding		78,846,900 (796,400)	17,474,900	6,780,000	103,101,800 (796,400)	2,358,071	13,431,084	66,034,540 (796,400)	(35,317,390)	
GRAND TOTAL		78,050,500	17,474,900	6,780,000	102,305,400	2,358,071	13,431,084	65,238,140	(35,317,390)	