

CAPITAL MONITORING REPORT AT 31 AUGUST 2015

Portfolio Member / Service Head	Cost Centre	Description	Original Budget	Carry Forwards	Supplementary Estimate	Revised Budget	Actuals YTD	Commitments	Managers Projected Outturn	Managers Projection to Revised Budget	Comments
Housing Investment Programme											
Cllr Pinkerton - Housing, Health, Wellbeing, Independent Living & Leisure											
Lee O'Neil	40203	Disabled Facilities Mandatory	460,000	-	62,921	522,921	202,929	-	480,000	(42,921)	Based on current approvals and applications being processed, DFG payments are expected to meet the target of £480k for the year. DCLG have awarded us an additional grant of £62,921.
Lee O'Neil	40204	Disabled Facilities Discretion	29,600	-	-	29,600	-	-	29,600	-	This is expected to be spent by end of the year.
Lee O'Neil		Less Specified Capital Grant	(285,000)	-	(62,921)	(347,921)	(144,967)	-	(347,921)	-	
		Net Cost of Disabled Facilities Grants	204,600	-	-	204,600	57,962	-	161,679	(42,921)	
Lee O'Neil	40209	Home Improvement Agency (HIA) grant	81,000	-	-	81,000	-	-	81,000	-	#N/A
		HIA Funding	-	-	-	-	(26,353)	-	(52,705)	(52,705)	
		Total	81,000	-	-	81,000	(26,353)	-	28,295	(52,705)	
Total For HIP			285,600	-	-	285,600	31,610	-	189,974	(95,626)	
Other Capital Programme											
Cllr Pinkerton - Housing, Health, Wellbeing, Independent Living & Leisure											
Deborah Ashman	41622	Affordable Housing Opportunity	2,000,000	-	-	2,000,000	-	-	-	(2,000,000)	Continuing to look for the opportunities and in touch with Registered Social Landlords Partners.
Deborah Ashman	42271	Fordbridge Day Centre	-	-	-	-	(1,301)	1,301	-	-	Special Creditor payment waiting to be cleared
		Total	2,000,000	-	-	2,000,000	(1,301)	1,301	-	(2,000,000)	
Cllr Davis - Environment											
Jackie Taylor	41506	Spelride Bus Replacement	250,000	-	-	250,000	-	-	250,000	-	The project is underway and the tender exercise has started, evaluation is to take place during August. Build time for the vehicles will probably by 6 months. Expenditure is expected to be incurred in Jan/ feb. 2016 if everything goes to plan.
Jackie Taylor	41507	Streetscene Van Replacement	25,000	-	-	25,000	22,710	600	23,700	(1,300)	Vans have now been delivered
Jackie Taylor	41601	DCLG Bins	-	-	-	-	8,660	-	8,660	8,660	Funded through Department for Communities of Local Govt(DCLG)Grant
		DCLG Funding	-	-	-	-	(8,660)	-	(8,660)	(8,660)	
Jackie Taylor	41619	Small Scale Area Regeneration	700,000	-	-	700,000	-	-	550,000	(150,000)	Expected expenditure of £200,000 at this stage. Any residual amount then will be re-phased to 2016-2017
		External Funding	(350,000)	-	-	(350,000)	-	-	(350,000)	-	
Jackie Taylor	41620	Wheelie Bins	50,000	-	-	50,000	11,663	-	50,000	-	Orders will be placed throughout this financial year depending on need as and when identified.
		Total	675,000	-	-	675,000	34,373	600	523,700	(151,300)	
Lee O'Neil	41314	Air Quality	17,100	8,000	-	25,100	-	-	25,100	-	The contract is now signed with the consultant and now waiting for the work to start. Project is expected to be completed by end of March 2017. Balance will again be requested to be carried forward in the next financial year.
		Total	17,100	8,000	-	25,100	-	-	25,100	-	
Sandy Muirhead	42007	Energy Saving Measures	15,000	-	-	15,000	-	-	15,000	-	The project is expected to commence in winter months.
Sandy Muirhead	42047	Bring Site Initiative	-	-	-	-	(11,780)	11,780	-	-	Special Creditor waiting to be cleared
		Total	15,000	-	-	15,000	(11,780)	11,780	15,000	-	
Sandy Muirhead	41006	Kenyngton Manor Pavilion	98,900	-	-	98,900	-	-	99,700	800	A contractor has been appointed. The work is expected to start in August subject to the lease is signed by Football club
		External Funding	(79,700)	-	-	(79,700)	-	-	(79,700)	-	
Sandy Muirhead	41026	Laleham Park Upgrade	200,000	-	-	200,000	-	-	-	(200,000)	This project is currently being redefined to address changes to the project and the views of the task group are also being sought. It is highly unlikely that this project is completed in this financial year and requested to be carried forward or re-phased in the next financial year
		Total	219,200	-	-	219,200	-	-	20,000	(199,200)	
Sandy Muirhead	41317	Car Park Improvements	110,600	-	-	110,600	-	114,000	110,600	-	Contractor has been appointed and work to start soon. Project is expected to be finished by end of September 2015

CAPITAL MONITORING REPORT AT 31 AUGUST 2015

Portfolio Member / Service Head	Cost Centre	Description	Original Budget	Carry Forwards	Supplementary Estimate	Revised Budget	Actuals YTD	Commitments	Managers Projected Outturn	Managers Projection to Revised Budget	Comments
Sandy Muirhead	41320	Pay & Display Machines	141,000	-	-	141,000	-	436	141,000	-	Machines are expected to be installed in autumn/ winter time. Project is expected to be completed by end of this financial year.
Total			251,600	-	-	251,600	-	114,436	251,600	-	
Cllr Gething - Asset Management											
Dave Phillips	41007	Stanwell Skate Park	50,000	-	-	50,000	-	-	50,000	-	Contractor has been directed to start the work and the installation date is expected to be in the beginning of November
		External Funding	(50,000)	-	-	(50,000)	-	-	(50,000)	-	
Dave Phillips	41015	Runnymede Estates	55,600	-	-	55,600	(20,157)	-	55,600	-	Special Creditors are waiting to be cleared. Capitalised Planned Maintenance to be transferred at the end of the financial year
Dave Phillips	41028	Fire Alarm Systems	-	-	-	-	(269)	1,345	-	-	Special Creditor Retention payment is wating to be cleared
Dave Phillips	41031	Fencing	-	-	-	-	(325)	1,624	-	-	Special Creditor Retention payment is wating to be cleared
Dave Phillips	41618	Esso Site Stanwell	-	20,000	-	20,000	4,272	-	20,000	-	Bidder has now been selected subject to Planing. Next meeting scheduled at the end of August will determine whether the decontamination work is required. Project is expected to be completed by November 2015
Dave Phillips	42011	Replace Council Accommodation	7,000,000	-	-	7,000,000	-	-	100,000	(6,900,000)	Tenders for consultancy services have now been returned. These will be looked at and Report will be prepared for the Committee in September 2015. Balance will again be requested to be carried forward in the next financial year as the target move is July 2018.
Dave Phillips	42036	Plot 12&13 Towpath Car Park	56,200	-	-	56,200	-	-	56,200	-	Currently in negotiation with residents to develop the site. Project is expected to be completed by end of this financial year.
Dave Phillips	42053	Knowle Green Heating	-	-	-	-	(4,320)	3,600	-	-	Special Creditor Retention payment is wating to be cleared
Dave Phillips	42046	Greeno Centre Re-roofing	-	-	-	-	(8,982)	3,482	-	-	Special Creditor Retention payment is wating to be cleared
Total			7,111,800	20,000	-	7,131,800	(29,781)	10,051	231,800	(6,900,000)	
Cllr Harman - ICT											
Helen Dunn	43003	New Software	20,000	-	-	20,000	4,950	650	20,000	-	Expected to be spent by the end of this financial year on various software enhancements
Helen Dunn	43004	Host Replacement	-	-	-	-	37,945	5,867	55,000	55,000	Funded through Reserves
Helen Dunn	43314	Integra Upgrade	-	8,000	-	8,000	-	1,960	4,000	(4,000)	Expected to be spent by the end of the financial year
Helen Dunn	43608	Other Hardware	60,000	-	-	60,000	1,071	2,400	60,000	-	Expected to be spent by the end of this financial year on various hardware requirements
Helen Dunn	43611	Mobiles and Tablets	-	-	-	-	(1,334)	881	-	-	Special Creditors waiting to be cleared
Total			80,000	8,000	-	88,000	42,632	11,758	139,000	51,000	
Linda Norman	43505	CRM Solution	-	46,200	-	46,200	4,140	34,666	46,160	(40)	Work on Phase II has now been completed. Development work has started in August with User Acceptance Testing. Project is expected to be completed by end of this financial year
Linda Norman	43515	Corporate EDMS Project	150,000	-	-	150,000	45,271	47,360	150,000	-	Project has started with the focus on Planning. New software has also been installed and data migration work has started. Project is expected to be completed by March 2016.
Linda Norman	43308	Liquid Voice	-	3,200	-	3,200	-	3,180	3,200	-	Work on Phase III has started. Software is due to be installed in September followed by User Acceptance Testing and expected to go live in November.
Total			150,000	49,400	-	199,400	49,411	85,206	199,360	(40)	
Michael Graham	43504	Elections IER Equipment	-	-	4,548	4,548	4,548	798	4,548	-	IER funding through Cabinet Office
		External Funding	-	-	(4,548)	(4,548)	(4,548)	(798)	(4,548)	-	
Total			-	-	-	-	-	(0)	-	-	
Cllr Mitchell - Community Safety											
Keith McGroary	41621	CCTV Enhancement	150,000	-	-	150,000	-	-	150,000	-	Consultant has now been selected to do the work specifications. Project is expected to be completed by the end of this financial year
Total			150,000	-	-	150,000	-	-	150,000	-	
Total For Other			10,669,700	85,400	-	10,755,100	83,554	235,132	1,555,560	(9,199,540)	
Total Expenditure			11,720,000	85,400	67,469	11,872,869	299,692	235,930	2,639,068	(9,233,801)	
Total Funding			(764,700)	-	(67,469)	(832,169)	(184,528)	(798)	(893,534)	(61,365)	
GRAND TOTAL			10,955,300	85,400	-	11,040,700	115,164	235,132	1,745,534	(9,295,166)	