
CAPITAL MONITORING REPORT AT 31 DECEMBER 2016

Portfolio Member / Service Head	Cost Centre Description		Original Budget	Carry Forwards	Supplementary Estimate	Revised Budget	Actuals YTD	Commit ments	Managers Projected Outturn	Managers Projection to Revised Budget	Comments
					Ŀ	lousing Ir	nvestment	Progra	<u>ımme</u>		
Cllr Pinkerton - Ho	ousing										
Deborah Ashman Deborah Ashman	40203 Disabled Facilities Mandatory 40204 Disabled Facilities Discretion Less Specified Capital Grant Net Cost of Disabled Facilities Gi	ants	475,000 29,600 (285,000) 219,600	-	- - -	475,000 29,600 (285,000) 219,600	2,499 (644,335)	-	480,000 2,500 (644,335) (161,835)	5,000 (27,100) (359,335) (381,435)	No more expenditure expected against this budget in the remainder part of the financial year
Deborah Ashman	40209 Home Improvement Agency grant		81,000	-	-	81,000	, , , , , , , , , , , , , , , , , , , ,	80,451	81,000	-	
	HIA Funding	Total	28,300		-	(52,700) 28,300	(39,500)	80,451	(52,700) 28,300		
Total For HIP			247,900			247,900	(420,159)	80,451	(133,535)	(381,435)	
						Other (Capital Pro	ogramm	<u>1e</u>		
Cllr Pinkerton - Ho	ousing										
Deborah Ashman	42024 Winter Shelter		25,000	-	-	25,000	-		25,000	-	The agreement is to pay A2Dominion subject to confirmation of Homes & Communities Agency funding for the scheme. The legal agreement has been signed recently and expected that this project is completed by end of this financial year
Deborah Ashman	42253 Day Cen Replacement Furniture		35,000	-	-	35,000	20,527		35,000	-	More Furniture are being ordered. Project is expected to be completed by end of this financial year
Deborah Ashman	42283 DayCenHairSalonRefurbishment		18,300	-	-	18,300	5,173	1,959	18,300	-	Work is in progress and expected to be completed by end of this financial year
		Total	78,300			78,300	25,700	1,959	78,300	-	
Sandy Muirhead	42013 Civica EDMS&Locata Integration		25,000	-	-	25,000	-	25,000	-	(25,000)	This project is being rephased to 2017-18 as this is now on hold and expected to start in July 2017, pending the outcome of plans for Choice based letting partnership with Elmbridge Borough Council
Sandy Muirhead	42015 Landlord Guarantee Scheme		65,000	-	-	65,000	-	-	15,000	(50,000)	We are at the initial stage of procuring the Rent Management Package. Some implementation work is expected to be be undertaken in this financial year. The balance of budget is being rephased to 2017/18
		Total	90,000		-	90,000	-	25,000	15,000	(75,000)	
Cllr Gething - Envi	ironment & Compliance										
Jackie Taylor	41026 Laleham Park Upgrade		200,000	-	-	200,000	-	-	50,000	(150,000)	This project is still being redefined to address changes to the project and the views of the portfolio holder is also being sought. Work is expected to commence during this year with completion in the next financial year. This project is being rephased to 2017/18
Jackie Taylor	41030 Adult Fitness Eq Hengrove Park		-	69,600	=	69,600	=	-	69,600	=	Tender exercise has now now been completed. Work is expected to commence in January 2017 ar completed by end of the financial year
Jackie Taylor	41320 Pay & Display Machines		136,000	5,000	-	141,000	131,610	5,966	141,000	-	All machines are delivered. Installation has now been completed and final phase of operation is expected to be completed by end of this financial year.
Jackie Taylor	41321 ReplaceNoticeProcessingSystem		15,000	-	-	15,000	-	-	15,000	-	Upgrade of Systems & Handhelds is expected to start in January 2017. The project is expected to b completed by end of this financial year
Jackie Taylor	41502 Refuse/Recyling Vehicles		-	-	225,000	225,000	-	-	225,000	-	Tenders exercise has now been completed. Vehicles are expected to be purchased before the end of this financial year. However, the payment is not expected to be made until June 2017. This proje is being rephased to 2017/18
Jackie Taylor	41506 Spelride Bus Replacement		250,000	-	-	250,000	218,980	-	250,000	-	The Buses are delivered and now awaiting for tracking devices to be installed.
Jackie Taylor	41602 Replacement of Market Stalls		50,000	-	-	50,000	-	53,257	53,300	3,300	Market stalls are ordered and delivery is expected in February 2017
testite Testes	41603 Replace of Grass Cut Machinery		40,000	-	-	40,000	-	-	40,000	-	Order has been placed for replacement grass cutting machinery which is due for delivery late February 2017
Jackie Taylor			50,000	-	-	50,000 30,000		12,743	50,000 30,000	-	Bins will be ordered throughout the financial year depending on need as & when identified Project is underway and expected to be completed by end of this financial year
Jackie Taylor	41620 Wheelie Bins 42027 Domestic Home Energy			-	-						
Jackie Taylor Jackie Taylor	41620 Wheelie Bins 42027 Domestic Home Energy 42032 Allotment Fencing		30,000	-	-	10,000		2,420	10,000	-	All Fencing work is expected to be completed by end of this financial year
Jackie Taylor	42027 Domestic Home Energy		30,000 10,000		-	10,000	-			-	
Jackie Taylor Jackie Taylor Jackie Taylor	42027 Domestic Home Energy 42032 Allotment Fencing	Total	30,000	74,600	225,000		386,070		10,000 933,900	(146,700)	
Jackie Taylor Jackie Taylor	42027 Domestic Home Energy		30,000 10,000		225,000	10,000	386,070 (2,204)	74,386		(146,700)	
Jackie Taylor Jackie Taylor Jackie Taylor	42027 Domestic Home Energy 42032 Allotment Fencing	Total Total	30,000 10,000		-	10,000	386,070 (2,204)	74,386		(146,700)	=

Cllr Barnard - Planning and Economic Development



O 4 P 1 P 4 4	THE SUBSEINED B		
CADITAL	MONITOPING P	EDMDT AT 2'	1 DECEMBER 2016
CAFITAL		LFUNIAI 3	I DECEMBER 2010

Portfolio Member / Service Head	Cost Description	Original Budget	Carry Forwards	Supplementary Estimate	Revised Budget	Actuals YTD	Commit ments	Managers Projected Outturn	Managers Projection to Revised Budget	Comments
Heather Morgan Heather Morgan	41007 Stanwell Skate Park 41015 Runnymede Estates	55,600	-	-	55,600	(1,249)	-	- 55,600	-	Retention payment is expected to be paid in this financial year Capitalised Planned Maintenance expenditure to be moved here at the end of the financial year
Heather Morgan	41618 Esso Site Stanwell	-	15,700	-	15,700	-		-	(15,700)	The project is on hold. Budget will be rephased or requested to be carried forwarded to 2017-18.
Heather Morgan	41622 Affordable Housing Opportunity	1,100,000	83,400	-	1,183,400	1,900		-	(1,183,400)	Continuing to look for the other opportunities and in touch with Registered Social Landlords Partners. No further expenditure is expected until next financial year relating to Bugle site as decision has been taken to build housing scheme. This project is being rephased to 2017/18
Heather Morgan	42009 LoanToKnowleGreenEstatesLtd	2,986,400	-	-	2,986,400	2,986,230	-	2,986,300	(100)	
Heather Morgan	42011 Replace Council Accommodation	7,000,000	-	-	7,000,000	-	2,821	3,000	(6,997,000)	We are evaluating options for our office accommodation. Related expenditure to relocation of staff to depot has been charged. This project is being rephased to 2017/18
Heather Morgan	42017 Memorial Gardens	90,000	-	-	90,000	85,443	2,926	88,400	(1,600)	Work has already been completed & tested in association with Runneymede Borough Council. There may be some outstanding payments due to Runneymede Borough Council
Heather Morgan	42033 Greeno Centre Car Park	65,000	-	-	65,000	1,200	-	45,000	(20,000)	Planning permission has been granted. Runneymede Borough Council is expected to start the work in January 2017 and completed by end of the financial year
Heather Morgan	42036 Plot 12&13 Towpath Car Park	-	56,200		56,200	309	6,442	15,000	(41,200)	Work relating to clearing the site and installing fencing is expected to be completed by end of this financial year
		Total 11,297,000	155,300	-	11,452,300	3,073,833	12,190	3,193,300	(8,259,000)	
Cllr Harvey - Leade	<u>er</u>									
Heather Morgan	42038 Acquisition of Assets	3,013,600	-	509,000,000	512,013,600	408,523,586	6	450,000,000	(62,013,600)	Expected expenditure on number of assets/ sites by end of this financial year
		Total 3,013,600		509,000,000	512,013,600	408,523,586	6	450,000,000	(62,013,600)	
Cllr Mitchell - Corp	porate Management									
Helen Dunn	43003 New Software	20,000	-	-	20,000	3,941	2,950	20,000	-	Expenditure on various software enhancements throughout the financial year
Helen Dunn	43608 Other Hardware	20,000	-	-	20,000	11,830	-	20,000	-	Expenditure on various hardware enhancements throughout the financial year
Helen Dunn Helen Dunn	43615 Replacement Back Up 43616 Wireless Presentation	80,000 15,000	-	-	80,000 15,000	80,000 9,875	-	80,000 15,000	-	Project is already completed Project is expected to be completed by end of this financial year
Helen Dunn	43617 Microsoft Datacentre Licence	19,100	-	-	19,100	18,256	-	18,300	(800)	Project is already completed
Helen Dunn	43618 Email	10,000	-	-	10,000	6,357	-	6,400	(3,600)	Project is already completed
Helen Dunn Helen Dunn	<u>43619</u> Members Ipads <u>43620</u> Unix	4,500 35,000	-	-	4,500 35,000	3,527 16,400	14,000	4,500 35,000	-	Project is expected to be completed by end of this financial year Work is currently in progress and expected to be completed by end of this financial year
Helen Dunn	<u>43621</u> VDI	205,000	-	-	205,000	27,154	2,995	30,100	(174,900)	Work is currently in progress and not expected to be completed by end of this financial year. Balance will be requested to be carried forward into next financial year
		Total 408,600		-	408,600	177,339	19,945	229,300	(179,300)	
Linda Norman	43505 CRM Solution	-	11,800	-	11,800	12,750	1,615	14,300	2,500	This project has now been completed and overspends will be covered by revenue Budgets within Customer Services
Linda Norman	43510 New Booking System	-	4,900	-	4,900	5,843	600	7,000	2,100	This project has been delayed as this has to be integrated with Financial system & Website. This is expected to be completed by the end of the financial year and overspends will be covered from Revenue Budget within Customer Services
		Total -	16,700	-	16,700	18,593	2,215	21,300	4,600	
Sandy Muirhead	43503. Agile Working	-	48,200	-	48,200	995	-	20,000	(28,200)	This project is quite wide ranging in terms of moving towards more agile working and invloves reviewing current ICT platforms and the setup of trials for the most suitable replacement. It also covers review of change management and training needs for staff, analysing the current working patterns and learning lessons from trials. Plans are moving ahead at looking at better use of space in Knowle Green which then links to the agile working and technology used. The project is progressing but is not expected to be completed in this financial year and balance is being rephased to 2017/18.
Sandy Muirhead	43511 ScannersCorporateEDMS Roll out	36,000	-	-	36,000	-	-	5,000	(31,000)	Project is part of EDMS. Project has been delayed and not expected to be completed by end of this financial year. Some initial consultation costs are expected to be incurred in this financial year. Balance is being rephased to 2017/18
Sandy Muirhead	43512 Sharepoint redesign & Relaunch	90,000	-	-	90,000	-	-	20,000	(70,000)	This project is under review and will be integrated with other ICT projects and not expected to be completed in this financial year. Some consultation work is expected to be undertaken in this financial year. The balance is being rephased to 2017/18
Sandy Muirhead	43515 Corporate EDMS Project	63,000	55,300	-	118,300	2,154	-	10,000	(108,300)	Work on Phase II is being undertaken. Currently the full analysis is being undertaken to find out Licence requirement & software set up and costs associated with this are expected to be incurred in this financial year. Project has been delayed and not expected to be completed in this financial year. Balance is being rephased to 2017/18
		Total 189,000	103,500		292,500	3,149	-	55,000	(237,500)	
Cllr Gething - Envir	roment & Compliance 41619 Small Scale Area Regeneration	700,000	-	-	700,000	900	275	80,000	(620,000)	Tendering of the two of the Shopping parades have taken place, Refurbishment work is expected to commence in the next 2 months and cost of £250k with half of the funding (£125k) is expected from
										Surrey County Council. £80k is expected to be spent in this financial year with match funding of £40k from Surrey County Council. The balance of budget is being rephased to 2017/18. The remaining regeneration of shopping parades is expected to be carried out in the next 3 financial year as this project is to run up to 4 years
Keith McGroary	External Funding 41621 CCTV Enhancement	(350,000)	147,000	-	(350,000) 147,000	-	-	(40,000) 50,000	310,000 (97,000)	Agreement is now reached with Metropolitan Housing for the siting of an aerial on their property, now awaiting for A2D to confirm their agreement for a similar aerial on their accommodation. Work is expected to start early March and completed by end of June 2017. The balance of the budget is being rephased to 2017/18
		Total 350,000	147,000	-	497,000	900	275	90,000	(407,000)	<u>-</u> -
Total For Other		16,207,500	521,600	509,225,000	525,954,100	412,206,967	135,976	454,616,100	(71,338,000) ‡	

