

To: All members of the Cabinet Please reply to:Contact:Michelle BeaumontService:Committee ServicesDirect line:01784 446240E-mail:m.beaumont@spelthorne.gov.ukDate:14 May 2021

Supplementary Agenda

#### Cabinet - Wednesday, 19 May 2021

Dear Councillor

I enclose the following items for the Cabinet meeting to be held on Wednesday, 19 May 2021:

# 7. Interim Capital Monitoring Report 2020/21 - 31 March 2021 3 - 12 Councillor S. Buttar

Cabinet is asked to note the current level of actual spend, committed spend and projected underspend capital expenditure in 2020/21 as at 31 March 2021.

Yours sincerely

Michelle Beaumont Committee Services

To the members of the Cabinet

Councillors:

J.R. Boughtflower J. McIlroy M.M. Attewell R.O. Barratt S. Buttar R. Chandler A.J. Mitchell R.J. Noble S. Mooney

#### Spelthorne Borough Council, Council Offices, Knowle Green

Staines-upon-Thames TW18 1XB

This page is intentionally left blank

Cabinet



19 May 2021

| Please Enter Title           | Capital Monitoring Report 2020/21 – 31 March 2021  |  |  |  |  |
|------------------------------|--|--|--|--|--|
| Purpose of the report        | To note the report   |  |  |  |  |
| Report Author                | Paul Taylor – Chief Accountant   |  |  |  |  |
| Cabinet Member               | Councillor Sati Buttar   |  |  |  |  |
| Confidential                 | No   |  |  |  |  |
| Corporate Priority           | Financial Sustainability   |  |  |  |  |
| Recommendations              | Cabinet is asked to note the current level of actual spend,<br>committed spend and projected underspend capital<br>expenditure in 2020/21 as at 31 March 2021. |  |  |  |  |
| Reason for<br>Recommendation | Not applicable   |  |  |  |  |

## 1. Capital Expenditure to 31 March 2021 and Outturn for 2020/21

- 1.1 Following discussions with several Councillors and reviewing reports submitted by other similar districts and boroughs, we present our streamlined report for the year to 31 March 2021 (Please see notes section below).
- 1.2 Attached as Appendix A & B is the agreed capital budgets, cumulative actual spend to date, projected outturn and variance between budget and outturn.
- 1.3 Appendix A provides a summary for capital schemes by portfolio and Appendix B provides a detailed summary of the progress against each capital scheme from inception.
- 1.4 For the period up to 31 March 2021, there is an under spend of (£25.5m) on the Council approved £304.4m Capital Programme for 2020/21. Actual capital expenditure to the end of March is £51.2m, with a projected outturn of £278.9m.
- 1.5 The have been some delays in the overall progress of capital schemes in 2020/21 which inevitably occurs as part of a development programme with contractors, this has been magnified by the impact of COVID-19, for example reducing the number of tradespeople who can safely work on site at any one time, which the Council have been actively monitoring. A number of projects scheduled to be completed by 31 March 2021, have been rolled over into 2021/22 in accordance with our constitution.
- 1.6 The decision to pause three Staines-upon-Thames development schemes made at the Extraordinary Cabinet meeting on 21 January will result in delays in obtaining approval for planning permission and this will make it

difficult for some schemes to progress in line with the budget. Once the planning outcomes are known, officers will revise the Outturn projections accordingly.

1.7 Any significant variances over £50k or over 20%, whichever is the higher between budget and the latest outturn projections are highlighted below.

#### 1.8 **Councillor Attewell – Community Wellbeing and Housing**

No significant change since last quarter and nothing to report.

#### 1.9 Councillor Barratt – Compliance, Risk and Waste

No significant change since last quarter and nothing to report.

# 1.10. Councillor Chandler – Leisure Services, Leisure Centre Development

No significant change since last quarter and nothing to report.

#### 1.11 Cllr Mcllroy - Deputy Leader, Housing Regeneration

A projected underspend of £2.7m against the original budget on Benwell House Phase I (the original design was changed from 39 to 55 units, to include more two-bedroom apartments in order to align with our housing policy).

An underspend of (£5.0m) on building improvements was not utilised and monies released.

Current expenditure on the White House Residential scheme is delayed until after approval of the Local Plan later in the year. In the event that the project is stopped, all costs to date will be written back to the revenue account.

An estimated overspend of £100k in respect of West Wing as a result of subsequent requests for SULO bins and arc fault detections.

An estimated overspend of £250k in respect of White House Hostel due to an increased specification including a fire sprinkler system.

An estimated overspend of £1.47m in respect of Ashford Victory Place Residential scheme due to delays caused by the pandemic and planning committee decisions for enhanced energy efficiency over and above planning policy requirements.

#### 1.12 Councillor Boughtflower – Leader

As reported in Q3 after accounting for the miscoding, there was an underspend of (£19.3m), which is being released.

# 1.13 Councillor Noble – Communications, Corporate Management & Environment

No significant change since last quarter and nothing to report.

#### 2. Financial implications

2.1 Once completed, any underspend on the approved Capital Programme enables the authority to invest the monies to gain additional treasury management investment income or can be used to fund additional schemes.

#### 3. Notes

- 3.1 The cumulative period covers from 1 April 2017 through to 31 March 2021 (four financial years).
- 3.2 Revised Budget represents the aggregate of the original and any supplementary budgets approved by Council for this capital project.
- 3.3 Actual expenditure represents cumulative expenditure to date for the capital project.
- 3.4 Outturn Projections represents officers best estimate of likely Outturn of the project and includes all known variations to the approved budget at the time of the report.
- 3.5 Variance represents the difference between 3.2 and 3.4 above with explanations.

#### 4. Timetable for implementation

4.1 Monthly monitoring reports are prepared for Management team which incorporate regular updates on the progress of capital schemes.

#### Background papers:

## Appendix A – Summary Capital Monitoring Report at 31 March 2021

#### Appendix B - Detailed Capital Monitoring Report at 31 March 2021

This page is intentionally left blank

#### Appendix A

| Portfolio Member  | REVISED<br>BUDGET | ACTUALS<br>Cum/YTD | PROJECTED<br>OUTTURN | BUDGET v<br>OUTTURN<br>VARIANCE |
|---|-------------------|--------------------|----------------------|---------------------------------|
| Cllr Attewell - Community Wellbeing & Housing               | 1,024,800         | 896,055            | 896,055              | (128,745)                       |
| Cllr Barratt - Compliance, Waste & Risk                     | 780,500           | 263,821            | 755,295              | (25,205)                        |
| Cllr Chandler- Leisure Services, Leisure Centre Development | 40,420,000        | 1,949,340          | 40,420,000           | -                               |
| Cllr Mcllroy- Deputy Leader, Housing Regeneration           | 241,337,900       | 47,149,383         | 235,234,388          | (6,103,512)                     |
| Cllr Bougthflower - Leader                                  | 20,000,000        | 692,518            | 692,518              | (19,307,482)                    |
| Cllr Noble - Corporate Management                           | 808,600           | 296,873            | 907,312              | 98,712                          |
|   |                   |                    |                      |                                 |
| GRAND TOTAL INCL. HOUSING IMPROVEMENT PROGRAMME             | £304,371,800      | £51,247,990        | £278,905,568         | -£25,466,232                    |

This page is intentionally left blank

**CAPITAL MONITORING REPORT AT 31 MARCH 2021** Revised Projected Budget v Outturn Actuals Cost Portfolio Member / Service Head Description Cummulative Outturn Comments Centre Cummulative variance Budget 2020/21 Cummulative **Housing Investment Programme** Cllr Attewell - Community Wellbeing & Housing Residual capital grant to be used to cover adaptation costs incurred in White House, Harper House Deborah Ashman & K Sinclair 40203 Disabled Facilities Mandatory - annual 943,200 849,905 849,905 (93,295) & West Wing development projects Deborah Ashman & K Sinclair 40204 Disabled Facilities Discretion - annual 29.600 5.304 5.304 (24.296) Net Cost of Disabled Facilities Grants £972,800 £855,209 £855,209 -£117,591 Total For HIP £972.800 £855.209 £855.209 -£117.59 **Other Capital Programme** CIIr Attewell - Community Wellbeing & Housing Please refer to the 'Qtr 3 Dec.20' Sandy Muirhead 42015 Landlord Guarantee Scheme -Total £0 £0 £0 £0 (3,654) Please refer to the 'Qtr 3 Dec.20' 12,000 8,346 Deborah Ashman & K Sinclair 41038 Upgrade treatment rooms 8,346 Please refer to the 'Qtr 3 Dec.20' 41039 Fordbridge Minibus 40.000 32,500 (7.500)Deborah Ashman & K Sinclair 32,500 Total £52.000 £40.846 £40.846 -£11,154 Cllr Barratt - Compliance, Waste & Risk Jackie Taylor 41502 Refuse/Recyling Vehicles 129,000 37,525 129,000 The balance of budget has been requested to be carried forward into 21-22. The delivery is expected by end of May 2021 as delayed due to pandemic Jackie Taylor 41504 EV Pool Vehicles/Bikes 851 851 851 Please refer to the 'Qtr 3 Dec.20' Jackie Taylo 41508 Waste Vehicle 300,000 300,000 Please refer to the 'Qtr 3 Dec.20'. Budget has been requested to be carried forward into 21-22. Delivery of the Vehicles has been delayed due to worldwide pandemic. Expected delivery by May/June 2021 Jackie Taylor 41605 Solar PV of White House Depot 11,016 11.016 11,016 The project has been completed and funded through external source 'Enerprise M3' Jackie Taylor 41609 Replacement Spelride Bus 100,000 100,000 Please refer to the 'Qtr 3 Dec.20'. Currently, all the options are being explored including an electric or hydrogen bus. An order is expected to be placed by end of December and delivery by early

27,000

27,123

27,123

January 2022. Project has been completed

123

Appendix B

Jackie Taylor

41612 Recycling Bins

Appendix B

| Portfolio Member / Service Head | Cost Description Centre              | Revised<br>Cummulative<br>Budget 2020/21 | Actuals<br>Cummulative | Projected<br>Outturn<br>Cummulative | Budget v Outturn<br>variance | Comments  |
|---------------------------------|--------------------------------------|--|------------------------|-------------------------------------|------------------------------|---|
| Jackie Taylor                   | 41620 Wheelie Bins                   | 50,000                                   | 51,207                 | 51,207                              | 1,207                        | Project has been completed  |
| Jackie Taylor                   | 42027 Domestic Home Energy           | 30,000                                   | 2,285                  | 2,285                               | (27,715)                     | Please refer to the 'Qtr 3 Dec.20'  |
| Jackie Taylor                   | 41621 CCTV Enhancement               | 120,000                                  | 133,813                | 133,813                             | 13,813                       | Project has been completed. Overspends are funded through Section 106   |
|                                 |                                      | Total £756,000                           | £263,821               | £755,295                            | -£705                        | _   |
| Lee O'Neil                      | 41314 Air Quality                    | 24,500                                   | -                      |                                     | (24,500)                     | Please refer to the 'Qtr 3 Dec.20'  |
|                                 |                                      | Total £24,500                            | £0                     | £0                                  | -£24,500                     |   |
|                                 |                                      |  |                        |                                     |                              |   |
| Cllr Chandler- Leisure Services | s, Leisure Centre Development        |  |                        |                                     |                              |   |
| Heather Morgan                  | 41024 SpelthorneLeisurCenDevelopment | 40,420,000                               | 1,949,340              | 40,420,000                          | -                            | Planning submitted early December 2020 and forecast to go to Planning Committee May 2021.<br>Construction tender returns due 26 April. Works on site are currently anticipated to start towards the<br>end of 2021.   |
| I                               |                                      | Total £40,420,000                        | £1,949,340             | £40,420,000                         | £0                           |   |
| Clir Mcliroy- Deputy Leader, Ho | busing Regeneration                  |  |                        |                                     |                              |   |
| Heather Morgan                  | 41015 Runnymede Estates              | 55,600                                   | 15,434                 | 55,600                              | -                            | New air conditioning unit at the Whitehouse Depot acquired in year.   |
| Heather Morgan                  | 41026 Laleham Park Upgrade           | 248,300                                  | 28,021                 | 248,300                             |                              | Planning consent obtained and Natural England licences secured for re-roosting of bats. Tender returns for the main construction contract have come in ahead of budget and value engineering is currently taking place.   |
| Heather Morgan                  | 41622 Affordable Housing Opportunity |  | -                      | -                                   |                              |   |
| Heather Morgan                  | 42010 KG Car Park Improvements       | 44,000                                   | 4,315                  | 44,000                              | -                            | Scope of works agreed with Leader, Deputy and MAT. Phase 1 works to the front of the Council<br>Offices are now complete. Phase 2 (resurfacing of car park area) of works have been suspended by<br>MAT due to budget pressures. Phase 3 (new barriers and Automatic Number Plate Recognition<br>(ANPR)) will be going ahead and tender work to be complete in January. New barriers and ANPR<br>system to be installed in April 2021, and partial reconfiguration of the front visitors to be undertaken<br>in April 2021. Budget to be c.f. to 2021-22 for works to be completed. |
| Heather Morgan                  | 42034 Community Centre Projects      | 130,000                                  | 82,086                 | 130,000                             | -                            | Fordbridge refurbishment work started 4 January 2021 with an expected completion date of late<br>April/May 2021. Overspend to be funded from Repairs & Maint budget. Capital budget to be c.f. to<br>2021-22.   |
| Heather Morgan                  | 41328 Ashford MSCP                   |  | 40,005                 | 40,005                              | 40,005                       | Instruction to finalise procurement of team to for a cost effective non basement scheme. Budget requested to be revised in capital programme to 2021-22.  |
| Heather Morgan                  | 42039 Bugle                          | 50,000                                   | 5,565                  | 38,000                              | (12,000)                     | Project complete. Retention being held until final works completed. The contractor has ceased<br>trading and Assets are in discussions with their Administrators over outstanding works and<br>liquidated damages for delay.  |
| Heather Morgan                  | 42041 Churchill                      | -  | -                      | -                                   | -                            | Project complete.   |

Appendix B

| Portfolio Member / Service Head | Cost<br>Description<br>Centre           | Revised<br>Cummulative<br>Budget 2020/21 | Actuals<br>Cummulative | Projected<br>Outturn<br>Cummulative | Budget v Outturn<br>variance | Comments   |
|---------------------------------|---|--|------------------------|-------------------------------------|------------------------------|--|
| Heather Morgan                  | 42042 Benwell House I                   | 13,800,000                               | 11,221,650             | 11,100,000                          | (2,700,000)                  | Original design increased from 39 to 55 units, with more 2 bedroom apartments to align with<br>housing stategy. Currently making a claim for liquidated damages from the builder.  |
| Heather Morgan                  | 42051 Building Improvements             | 5,000,000                                |                        | -                                   | (5,000,000)                  | This budget is for general projects and nothing has been identified as of March 2021. Budget to be<br>released and not carried forward.  |
| Heather Morgan                  | 42052 Whitehouse                        | 680,000                                  | 378,483                | 378,483                             | (301,517)                    | Expenditure in year relates to project manager time. Current expenditure on the White House is<br>delayed until after approval of the Local Plan later in the year. In the event that the project is<br>stopped, all costs to date will be written back to the revenue account.  |
| Heather Morgan                  | 42054 Thameside House                   | 79,800,000                               | 1,246,817              | 79,800,000                          | -                            | Planning application submitted in March 21. Planning decision inabeyance until mortatorium lifted.<br>Demo in delay until planning approval with construction budgets at risk due to ongoing delays.   |
| Heather Morgan                  | 42055 West Wing                         | 5,800,000                                | 5,016,899              | 5,900,000                           | 100,000                      | Construction and project completion expected mid May '21.with a £100k over spend as a result of<br>subsequent requests for SULO bins, arc fault detections and conversion of one three bedroom unit<br>for disability adaption.  |
| Heather Morgan                  | 42056 Whitehouse Hostel                 | 4,500,000                                | 3,902,594              | 4,750,000                           | 250,000                      | Construction started Q1 2020 with project completion end May 2021. However, due to COVID-19 and the upgrade of spec to include sprinklers, the programme for PC has slipped to mid June 2021. Partial grant funding provided by Homes England ( $\mathfrak{L}2m$ ).  |
| Heather Morgan                  | 42057 Victory Place Ashford Residential | 25,930,000                               | 1,288,709              | 27,400,000                          | 1,470,000                    | Application withdrawn in March 20 and revised application for 127 units registered 4 August 2020.<br>Planning Committee deffered planning decision from January to June 2021 meeting. Over spend<br>due to delays caused by the pandemic and planning committee decisions for enhanced energy<br>efficiency over and above planning policy requirements.                             |
| Heather Morgan                  | 42058 Waterfront                        |  |                        |                                     | -                            | As hotel is being developed by a third party, all 'pump prime' costs are now treated as revenue costs  |
| Heather Morgan                  | 42060 Oast House                        | 85,750,000                               | 21,225,015             | 85,750,000                          | -                            | Final payment for site made in October (£9.5m). Design/feasibility work underway. Current planning application submission target date delayed due to moratorium. Also, need to establish concept with the LPA.   |
| Heather Morgan                  | 42062 Harper House Redevelopent         | 3,450,000                                | 2,301,858              | 3,500,000                           | 50,000                       | Main contractor on site progressing works - Project ongoing with a target completion of June 2021.<br>Partial grant funding provided by Homes England (£850k). Over spend due caused by the pandemic<br>and additional costs of furnishings and internet services.   |
| Heather Morgan                  | 42063 Elmsleigh Centre                  | 8,000,000                                | 372,981                | 8,000,000                           | -                            | For the regeneration of the Elmsleigh Centre, including Tothill car park & William Hill. Current<br>forecast includes fee spend for designs and feasibility. Progressing mixed use scheme for William<br>Hill/Vodaphone and circa 290 resi unit mixed use scheme for Tothill car park. Progression of<br>development plans linked with car parking expansion within the town centre. |
| Heather Morgan                  | 42064 Block E, London Road, Staines     | 8,100,000                                | 18,951                 | 8,100,000                           | -                            | Cabinet approved acquisition. Berkeley had put on hold due to viability/Covid-19 situation although<br>groundworks have recently commenced. Awaiting confirmation when they will be ready to progress<br>the transaction.  |
| Keith McGroary                  | 41619 Small Scale Area Regeneration     | -  | -                      | -                                   | -                            | Project complete   |
|                                 |   | Total £241,337,900                       | £47,149,383            | £235,234,388                        | -£6,103,512                  |  |
| Cllr Bougthflower - Leader      |   |  |                        |                                     |                              |  |
| Heather Morgan                  | 42038 Acquisition of Assets             | 20,000,000                               | 692,518                | 692,518                             | (19,307,482)                 | Only one small acquisition for regeneration purposes made during year. Provision not being carried forward   |
|                                 |   | Total £20,000,000                        | £692,518               | £692,518                            | -£19,307,482                 |  |
| Clir Noble - Corporate Manag    | ement                                   | -  |                        |                                     |                              |  |

Appendix B

| Portfolio Member / Service Head | Cost Description<br>Centre           | Revised<br>Cummulative<br>Budget 2020/21 | Actuals<br>Cummulative | Projected<br>Outturn<br>Cummulative | Budget v Outturn<br>variance | Comments  |
|---------------------------------|--------------------------------------|--|------------------------|-------------------------------------|------------------------------|---|
| Jodie Hawkes                    | 43601 SCP Portal                     | 1,500                                    | 1,811                  | 1,811                               | 311                          | Please refer to 'Qtr 3 Dec.20'. The budget should have been £15,000. The balance of the budget has been requested to be carried forward due to legislation changes. |
| Jodie Hawkes                    | 43602 Centro Upgrade - Integra       | 30,000                                   |                        | 30,000                              | -                            | The project is expected to start in November 21 and likely to be completed by end of January 2022.  |
| Alistair Corkish                | 43603 Training Room                  | 15,000                                   | 12,180                 | 12,180                              | (2,820)                      | The project has been completed  |
| Alistair Corkish                | 43604 Leisure Board                  | 15,000                                   | -                      | 15,000                              | -                            | The budget has been requested to be carried forward into next financial year as this has been<br>delayed due to Covid-19  |
| Alistair Corkish                | 43605 Audiocodes                     | 12,000                                   | 12,340                 | 12,340                              | 340                          | The project has been completed  |
| Alistair Corkish                | 43625 Customer Portal                | 10,000                                   |                        | 10,000                              | -                            | The budget has been requested to be carried forward into next financial year as this has been<br>delayed due to Covid-19  |
| Alistair Corkish                | 43626 Customer Services Contact Cent | 40,000                                   | -                      | 40,000                              | -                            | The budget has been requested to be carried forward into next financial year as this has been delayed due to Covid-19   |
| Alistair Corkish                | 43628 Reception Terminals            | 5,000                                    | 4,522                  | 4,522                               | (478)                        | The project has been completed  |
| Alistair Corkish                | 43629 Sharepoint Upgrade             | 35,000                                   |                        | 35,000                              |                              | The budget has been requested to be carried forward into next financial year as this has been<br>delayed due to Covid-19  |
| Alistair Corkish                | 43632 General ICT Equipment          | 90,000                                   | 91,236                 | 91,236                              | 1,236                        | The project has been completed  |
| Alistair Corkish                | 43633 Covid-19 ICT Home Working      | -  | 93,259                 | 93,259                              | 93,259                       | Please refer to the 'Qtr 3 Dec.20'  |
| Alistair Corkish                | 43634 Webcasting Council Meetings    | -  | 6,864                  | 6,864                               | 6,864                        | Please refer to the 'Qtr 3 Dec.20'  |
|                                 |                                      | Total £253,500                           | £222,213               | £352,212                            | £98,712                      |   |
| Sandy Muirhead                  | 42008 Project Lima                   | 27,600                                   | 2,728                  | 27,600                              | -                            | Please refer to the 'Qtr 3 Dec.20'. A request has been made to carry forward £15,000 into next financial year.  |
| Sandy Muirhead                  | 43501 Forward Scanning               | 20,000                                   |                        | 20,000                              | -                            | Please refer to the 'Qtr 3 Dec.20'. The project is expected to be completed by end of March 2022.   |
| Sandy Muirhead                  | 43502 Digital Spelthorne             | 50,000                                   | -                      | 50,000                              | -                            | Please refer to the 'Qtr 3 Dec.20'. The project is expected to be completed by end of March 2022.   |
| Sandy Muirhead                  | 43512 Sharepoint redesign & Relaunch | 155,000                                  | -                      | 155,000                             | -                            | Please refer to the 'Qtr 3 Dec.20'. The project is expected to be completed by end of March 2022.   |
| Sandy Muirhead                  | 43515 Corporate EDMS Project         | 302,500                                  | 71,933                 | 302,500                             | -                            | Please refer to the 'Qtr 3 Dec.20'. The project is expected to be completed by end of March 2022.   |
|                                 |                                      | Total £555,100                           | £74,661                | £555,100                            | £0                           |   |
| Total For Other                 |                                      | £303,399,000                             | £50,392,781            | £278,050,359                        | -£25,348,641                 | #   |
| GRAND TOTAL INCL. HOUSING IMP   |                                      | £304,371,800                             | £51,247,990            | £278,905,568                        | -£25,466,232                 |   |