Appendix B

CAPITAL OUTTURN REPORT 2015/16

Portfolio Member / Service Head	Cost Centre	Description	Ori	iginal Budget	Revised Budget	Actuals YTD	Variance to Revised Budget	Comments
				н	lousing li	nvestme	ent Programm	ne
Cllr Pinkerton - Ho	ousing, H	lealth, Wellbeing, Independent	t Living & L	<u>eisure</u>				
Lee O'Neil	<u>40203</u>	Disabled Facilities Mandatory		460,000	522,921	475,843	(47,078)	DFG payments are lower against the revised budget as Department for Communities of Local Govt. (DCLG) have awarded us an additional grant of £62,921.
Lee O'Neil	<u>40204</u>	Disabled Facilities Discretion Less Specified Capital Grant Net Cost of Disabled Facilities Grar	nte	29,600 (285,000) 204,600	29,600 (347,921) 204,600	13,044 (347,921) 140,965	(16,556) - 	Less expenditure as more focus on mandatory payments due to higher referrals Additional grant of £62,921 has been received
Lee O'Neil	<u>40209</u>	Home Improvement Agency grant HIA Funding		81,000	81,000	80,451 (52,705)	(549)	Additional funding of £52,705 for Home Improvement from Surrey County Council Additional Funding of £52,705 received from Surrey County Council to off set the above costs
Total For HIP			Total	81,000 285,600	81,000 285,600	27,746 168,711	(53,254)	
					Other	Capital I	Programme	
Cllr Pinkerton - Ho	ousing, H	lealth, Wellbeing, Independent	t Living & L	<u>.eisure</u>				
Deborah Ashman	41622	Affordable Housing Opportunity		2,000,000	900,000	816,577	(83,423)	Purchase of Bugle Returns site and associated work and associated work have taken place. £1.1
		.				(434)	(434)	million has been rephrased to 2016-17 Retention payment was less than expected
Deborah Ashman	<u>42271</u>	Fordbridge Day Centre	Total	2,000,000	900,000	816,143	(83,857)	
			Total	2,000,000	900,000	. ,	. ,	
Cllr Mitchell - Envi	ironment		Total		900,000	. ,	. ,	
<u>CIIr Mitchell - Envi</u> Jackie Taylor Jackie Taylor	<u>ironment</u> <u>41506</u> <u>41507</u>	t Spelride Bus Replacement Streetscene Van Replacement	Total	2,000,000 250,000 25,000	900,000 - 25,000	816,143 - 23,300	(83,857)	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed.
<u>CIIr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	<u>41506</u> 41507 41601	t Spelride Bus Replacement Streetscene Van Replacement DCLG Bins Small Scale Area Regeneration	Total	250,000 25,000 700,000	-	816,143	(83,857)	The Project has been rephrased to 2016-17
<u>CIIr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	<u>41506</u> 41507 41601 41619	t Spelride Bus Replacement Streetscene Van Replacement DCLG Bins	Total	250,000	-	816,143 - 23,300	(83,857)	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed. DCLG Bins expenditure with no budget Project has been rephrased to 2016-17 as no match funding was available from Surrey County
<u>CIIr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	<u>41506</u> 41507 41601 41619	t Spelride Bus Replacement Streetscene Van Replacement DCLG Bins Small Scale Area Regeneration External Funding	Total	250,000 25,000 - 700,000 (350,000)	- 25,000 - -	816,143 - 23,300 47,925 -	(83,857) (1,700) 47,925	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed. DCLG Bins expenditure with no budget Project has been rephrased to 2016-17 as no match funding was available from Surrey County Council in 2015-16.
<u>CIIr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	<u>41506</u> 41507 41601 41619 41620	t Spelride Bus Replacement Streetscene Van Replacement DCLG Bins Small Scale Area Regeneration External Funding	Total	250,000 25,000 - 700,000 (350,000) 50,000	25,000 - 50,000	816,143 - 23,300 47,925 - 50,000 121,225 594	(83,857) (1,700) 47,925 - (0) 46,225 (24,506)	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed. DCLG Bins expenditure with no budget Project has been rephrased to 2016-17 as no match funding was available from Surrey County Council in 2015-16.
<u>CIIr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor	<u>41506</u> 41507 41601 41619 41620	t Spelride Bus Replacement Streetscene Van Replacement DCLG Bins Small Scale Area Regeneration External Funding Wheelie Bins		250,000 25,000 - 700,000 (350,000) 50,000 675,000	25,000 - 50,000 75,000	816,143 - 23,300 47,925 - 50,000 121,225	(83,857) (1,700) 47,925 - - (0) 46,225	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed. DCLG Bins expenditure with no budget Project has been rephrased to 2016-17 as no match funding was available from Surrey County Council in 2015-16. The contract is now signed with the consultant and now waiting for the work to start. Project is expected to be completed by end of March 2017. Balance to be requested to be carried forward in the
<u>Cllr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Lee O'Neil	<u>41506</u> 41507 41601 41619 41620 <u>41314</u>	t Spelride Bus Replacement Streetscene Van Replacement DCLG Bins Small Scale Area Regeneration External Funding Wheelie Bins	Total	250,000 25,000 700,000 (350,000) 50,000 675,000 17,100 15,000	- 25,000 - 50,000 75,000 25,100 15,000	816,143 - 23,300 47,925 - 50,000 121,225 594 594 15,000	(83,857) (1,700) 47,925 - (0) 46,225 (24,506)	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed. DCLG Bins expenditure with no budget Project has been rephrased to 2016-17 as no match funding was available from Surrey County Council in 2015-16. The contract is now signed with the consultant and now waiting for the work to start. Project is expected to be completed by end of March 2017. Balance to be requested to be carried forward in the
<u>Cllr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Lee O'Neil Sandy Muirhead	<u>41506</u> 41507 41601 41619 41620 41314 42007	Spelride Bus Replacement Streetscene Van Replacement DCLG Bins Small Scale Area Regeneration External Funding Wheelie Bins Air Quality Energy Saving Measures	Total	250,000 25,000 700,000 (350,000) 50,000 675,000 17,100 17,100 15,000	- 25,000 - 50,000 25,100 25,100 15,000 15,000	816,143 - 23,300 47,925 - 50,000 121,225 594 594 15,000 15,000	(83,857) (1,700) 47,925 - (0) 46,225 (24,506) (24,506) -	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed. DCLG Bins expenditure with no budget Project has been rephrased to 2016-17 as no match funding was available from Surrey County Council in 2015-16. The contract is now signed with the consultant and now waiting for the work to start. Project is expected to be completed by end of March 2017. Balance to be requested to be carried forward in t next financial year.
<u>Cllr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Lee O'Neil Sandy Muirhead	<u>ironment</u> 41506 41507 41601 41619 41620 41314 42007 41006		Total	250,000 25,000 - 700,000 (350,000) 50,000 675,000 17,100 17,100 15,000 98,900 (79,700)	- 25,000 - 50,000 75,000 25,100 15,000	816,143 - 23,300 47,925 - 50,000 121,225 594 594 15,000	(83,857) (1,700) 47,925 - (0) 46,225 (24,506)	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed. DCLG Bins expenditure with no budget Project has been rephrased to 2016-17 as no match funding was available from Surrey County Council in 2015-16. The contract is now signed with the consultant and now waiting for the work to start. Project is expected to be completed by end of March 2017. Balance to be requested to be carried forward in the next financial year.
<u>Cllr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Lee O'Neil Sandy Muirhead Sandy Muirhead	ironment 41506 41507 41601 41619 41620 411314 42007 41006 41026		Total	250,000 25,000 - 700,000 (350,000) 50,000 675,000 17,100 17,100 15,000 15,000 98,900 (79,700) 200,000	- 25,000 - 50,000 25,100 25,100 15,000 98,900 (79,700)	816,143 - 23,300 47,925 - 50,000 121,225 594 594 15,000 15,000 95,141 (76,872)	(83,857) (1,700) 47,925 - - (0) 46,225 (24,506) (24,506) - - (3,759) 2,828 -	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed. DCLG Bins expenditure with no budget Project has been rephrased to 2016-17 as no match funding was available from Surrey County Council in 2015-16. The contract is now signed with the consultant and now waiting for the work to start. Project is expected to be completed by end of March 2017. Balance to be requested to be carried forward in the next financial year. The project has been completed This project is still being redefined to address changes to the project. The project has been rephrase to 2016-17
Deborah Ashman <u>CIIr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Lee O'Neil Sandy Muirhead Sandy Muirhead Sandy Muirhead	ironment 41506 41507 41601 41619 41620 411314 42007 41006 41026		Total Total Total	250,000 25,000 (350,000) 50,000 675,000 17,100 17,100 15,000 98,900 (79,700) 200,000	- 25,000 - 50,000 25,100 25,100 15,000 15,000 98,900 (79,700) - 70,000	816,143 - 23,300 47,925 - 50,000 121,225 594 594 15,000 15,000 95,141 (76,872) - 385	(83,857) (1,700) 47,925 (0) (24,506) (24,506) (24,506) (24,506) (3,759) 2,828 (69,615)	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed. DCLG Bins expenditure with no budget Project has been rephrased to 2016-17 as no match funding was available from Surrey County Council in 2015-16. The contract is now signed with the consultant and now waiting for the work to start. Project is expected to be completed by end of March 2017. Balance to be requested to be carried forward in th next financial year. The project has been completed This project is still being redefined to address changes to the project. The project has been rephrased
<u>Cllr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Lee O'Neil Sandy Muirhead Sandy Muirhead Sandy Muirhead	ironment 41506 41507 41601 41619 41620 41620 41026 41026 41030		Total	250,000 25,000 - 700,000 (350,000) 50,000 17,100 17,100 15,000 15,000 98,900 (79,700) 200,000 - 219,200	- 25,000 - 50,000 25,100 25,100 15,000 15,000 98,900 (79,700) - 70,000 89,200	816,143 - 23,300 47,925 - 50,000 121,225 594 594 15,000 95,141 (76,872) - 385 18,654	(83,857) (1,700) 47,925 - (0) 46,225 (24,506) (24,506) (24,506) - (3,759) 2,828 - (69,615) (70,546)	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed. DCLG Bins expenditure with no budget Project has been rephrased to 2016-17 as no match funding was available from Surrey County Council in 2015-16. The contract is now signed with the consultant and now waiting for the work to start. Project is expected to be completed by end of March 2017. Balance to be requested to be carried forward in the next financial year. The project has been completed This project is still being redefined to address changes to the project. The project has been rephrased to 2016-17 The project is being re-scoped and a carry forward request is to be made
<u>Cllr Mitchell - Envi</u> Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Jackie Taylor Lee O'Neil Sandy Muirhead Sandy Muirhead	ironment 41506 41507 41601 41619 41620 41314 42007 41006 41026 41030 41317		Total Total Total	250,000 25,000 (350,000) 50,000 675,000 17,100 17,100 15,000 98,900 (79,700) 200,000	- 25,000 - 50,000 25,100 25,100 15,000 15,000 98,900 (79,700) - 70,000	816,143 - 23,300 47,925 - 50,000 121,225 594 594 15,000 15,000 95,141 (76,872) - 385	(83,857) (1,700) 47,925 (0) (24,506) (24,506) (24,506) (24,506) (3,759) 2,828 (69,615)	The Project has been rephrased to 2016-17 Vans have been delivered and project has also been completed. DCLG Bins expenditure with no budget Project has been rephrased to 2016-17 as no match funding was available from Surrey County Council in 2015-16. The contract is now signed with the consultant and now waiting for the work to start. Project is expected to be completed by end of March 2017. Balance to be requested to be carried forward in t next financial year. The project has been completed This project is still being redefined to address changes to the project. The project has been rephrase to 2016-17

CAPITAL OUTTURN REPORT 2015/16							2015/16	
Portfolio Member / Service Head	Cost Centre	Description	Or	iginal Budget	Revised Budget	Actuals YTD	Variance to Revised Budget	Comments
Cllr Gething - Asse	et Manag	<u>ement</u>						
Dave Phillips	<u>41007</u>	Stanwell Skate Park		50,000	50,000	50,000	-	The project has now been completed
		External Funding		(50,000)	(50,000)	(50,000)	-	
Dave Phillips		Runnymede Estates		55,600	55,600	51,061	(4,540)	
Dave Phillips		Fire Alarm Systems		-	-	1,076	1,076	Retention payment is funded through Runneymede Estates Budget.
Dave Phillips	<u>41031</u>	Fencing		-	-	1,209	1,209	Retention payment is funded through Runneymede Estate Budget.
Dave Phillips	<u>41618</u>	Esso Site Stanwell		-	20,000	4,272	(15,728)	Project has been completed and project Manager anticipates no further expenditure against this project
Dave Phillips	<u>42011</u>	Replace Council Accommodation		7,000,000	-	-	-	The project has been rephrased to 2016-17
Dave Phillips	<u>42036</u>	Plot 12&13 Towpath Car Park		56,200	56,200	-	(56,200)	Project is no longer taking place, but a carry forward request is to be made for fencing
Dave Phillips Dave Phillips		Knowle Green Heating Greeno Centre Re-roofing		-	-	(3,735)	(3,735)	Balance of Retention payment is less than expected
			Total	7,111,800	131,800	53,882	(77,918)	
Clir Barnard - ICT								
Helen Dunn	<u>43003</u>	New Software		20,000	20,000	20,125	125	Expenditure on New version of Splunk for server monitoring, oracle upgrade, TLC Land Charges a other various software enhancements.
Helen Dunn	<u>43004</u>	Host Replacement		-	55,000	43,812	(11,188)	The hosts are the physical servers that house all our virtual servers. This is the cost of their replacement. The project has been completed.
Helen Dunn	<u>43314</u>	Integra Upgrade			8,000	4,630	(3,370)	Project has been completed
Helen Dunn	<u>43608</u>	Other Hardware		60,000	60,000	62,108	2,108	Expenditure on replacement storage & various other hardware requirements. Over spend of
Helen Dunn	43611	Mobiles and Tablets		-	-	(539)	(539)	expenditure to be funded through under spends against other projects. Payment not required on the accruals
			Total	80,000	143,000	130,136	(12,864)	· · · · · · · · · · · · · · · · · · ·
Linda Norman	<u>43503</u>	Agile Working		-	50,000	1,778	(48,222)	Project has been delayed due to change of Project Manager and not completed in this financial year Balance is to be requested to be carried forward to 2016-17.
Linda Norman	<u>43505</u>	CRM Solution		-	46,200	32,991	(13,209)	Work on Phase II has now been completed. Development work has also started. Project is still not completed. Balance is to be requested to be carried forward to 2016-17.
Linda Norman	<u>43510</u>	New Booking System		-	30,000	25,140	(4,860)	Project is still underway. Balance is to be requested to be carried forward to 2016-17
Linda Norman	<u>43515</u>	Corporate EDMS Project		150,000	150,000	94,726	(55,274)	New software has been installed and data migration work has already competed for Planning Serv Phase II (People element) project has been delayed due to resource issues and other problems. Work to commence on Phase II in March 2016 with expected completion by March 2017. Balance to be requested to be carried forward to 2016-17.
Linda Norman	<u>4330</u> 8	Liquid Voice		-	3,200	3,180	(20)	Project has been completed
			Total	150,000	279,400	157,815	(121,585)	
Michael Graham	<u>43504</u>	Elections IER Equipment		-	4,548	4,548	0	Individual Electoral Registration (IER) funding through Cabinet Office
		External Funding	Total	-	(4,548)	(4,548)	(0)	
Cllr Mitchell - Com	munited	Sofoty						
Cin Witchen - COM		σισιγ						
Keith McGroary	<u>41621</u>	CCTV Enhancement		150,000	150,000	3,000	(147,000)	Portal for Tenders for the contract has now been received with no submission which has caused further delay to the project. Balance to be requested to be carried forward to 2016-17

					further delay to the project. Datafice to be requested to be carried forward to 2010-17
	Total 150,00	00 150,000	3,000	(147,000)	_
Total For Other	10.669.7(0 1,924,100	1,430,408	(493,692)	_
		.,,	.,,	(100,002)	
Total Expenditure	11,720,00	0 2,691,869	2,131,166	(560,703)	
Total Funding	(764,70	0) (482,169)	(532,046)	(49,877)	
GRAND TOTAL	10 955 3	10 2 209 700	1 599 120	(610 580)	